

June 22, 2023

TOMO WWTP - Contract I & II - Updates on Remaining work items

Below is an update on a few items for Contracts I and II from the Contractor as of today.

1. The Contractor said that the weed control for the irrigation fields is complete as of today.
2. Attached is an email between the Contractor and Combs & Associates where they are working to resolve the issues with the ABB ULT at the effluent Parshall flume. This issue has not been resolved but it appears that the supplier is trying to fix the problem.
3. The Contractor is planning to get Dorsett and ECS onsite next week to complete the remaining SCADA I/O items for the project and to review the tertiary filter radios.
4. The Contractor's supplier (Ferguson) still says that the replacement materials for the spray irrigation guns will not arrive until July.
5. We are working with the PLC programmer to resolve the issues you brought up to us earlier regarding the Irrigation PLC.