

Dr. J. Jerome Newton, Mayor

Commissioners  
Delreese Simmons  
Mayor Pro Tempore  
Vicky Darden  
Gena Messer Knode  
C.J. Weaver  
Harlie Carmichael



Tel – 919-658-5561  
Tel – 919-658-9539

Glenn Holland  
Interim Town Manager

Sherry Davis  
Town Clerk

January 21, 2026

**Quarterly Report Summary**  
**TOWN OF MOUNT OLIVE WASTEWATER TREATMENT PLANT EMC SOC WQ S20-0021**  
**Reporting Period: October, November & December 2025**

**WQCS00129 - COLLECTIONS**  
**Report on Progress Made Under SOC Requirements**

The Town repaired two sewer mains, four hydrants, six manhole lids and three manholes. The Town has repaired six sewer clean outs and is actively identifying additional clean outs in need of repair. Broken storm drains are being identified and repaired.

The Item 13 investigation identified the need for one repair to McPhail Blvd. (~250 LF). This work has been completed with 250 feet of eight-inch sewer main, two services and one manhole.

A deadline for October 31, 2025, for Appendix B to be completed was not met. A letter dated October 10, 2025, was submitted to DWR providing background information, the town's plan for funding these repairs, and the projected completion date.

The sewer collections department has currently completed over 34,000 linear feet gravity sewer line of CCTV Inspections and smoke testing as required by Item 15.

The Town continues to draft Like-for-Like and Abandoned Property policies. These are under review and will be presented to the Mayor and Board for approval in 2026

The mayor attended the Division of Water Infrastructure's Best Utilities Management Practices (BUMP) training in October 2025.

The town has been in communication with NC DEQ and will submit an update under separate cover regarding the projected completion date.

- Mount Olive Permitting Department: Personnel received training to qualify the town to self-perform permitting. 2T rules and their application to permitting and zoning decisions were reviewed with town permitting personnel.
- A presentation regarding the flow moratorium, 2T rules, and the process for using the 2T rules when deciding zoning issues was provided to the Mayor and Board of Commissioners in August 2025.

Dye Testing performed on James St. & N. Center St. revealed a stormwater pipe direct connection to sewer manhole 4-600. Replaced 35 LF of storm pipe with 12 in. truss pipe to redirect flow to stormwater system (December 2025).

A potable water leak was discovered on December 23, 2025, between manholes 3-524 and 3-258 (S. Breazeale Ave at Smith St.). Flow rate study indicated that approximately 100,000 gpd of potable water was entering the collections system. The water line was repaired on January 5, 2026, and a point repair will be made to the gravity sewer pipe later in 2026.

**Report on Expected Progress In the January, February & March 2026 Quarter**

The sewer collections department will continue to prioritize CCTV inspections and cleaning to stay ahead of the required schedules for future Special Order of Consent reporting, plans to move into the third twenty percent phase of CCTV inspections, smoke testing, and cleaning. Work is expected to begin on Appendix B in Mid February to Early March 2026.

**Non- Discharge WQ0029169 Contract I**

**Report on Progress Made Under SOC Requirements**


No information to be reported, the projects have been completed with limitations and operation due to the design and installation of the land application system which limits flow.

**Discharge Permit NC0020575 Contract II**

**Report on Progress Made Under SOC Requirements,**

No information to be reported, the projects have been completed with limitations and operation due to the design and installation of the land application system which limits flow.

Sincerely,



Glenn Holland  
Interim Town Manager